

BUILDING PROJECT TIMELINE, 8.20.19

Space	Construction Completion Date	Date Ready for Use
Family Consumer Science Classroom	August 24.	August 26.
Band Room	August 24.	August 26.
Chorus Room	August 24.	August 26.
Existing Technology Classroom Space	August 24.	August 26.
ART	August 25.	August 27.
High School Lockers	September 6.	September 8.
Fitness Center	September 6.	September 9 .
Wrestling Room	September 13.	Mat delayed in production
New Technology Classroom Space	September 13.	September 16.
Brick Work on Technology Wing	On or before August 30.	na
New Secure Entrance	November 27.	December 2.
Enhanced Learning Center	December 20.	January 2, 2020.
New Front Parking Lot	August 23.	August 26.

UPCOMING SITE WORK TIMELINE, 8.20.19

Site	Start Date	Date Ready for Use
Stadium Turf	August 23.	October 1.
Stadium Track Surface	September 10.	October 1.
Stadium Track Painting	September 24.	
Stadium Track & Field Events	Floodwall Dependent	TBD
Stadium Lights	August 20.	October 1.
Stadium Bleachers	August 21.	October 1.
Baseball Turf	On or before September 30.	On or before October 15.
Baseball Lights	August 20.	On or before October 15.
Softball Turf	On or before October 15.	On or before November 1.
Softball Lights	August 20.	On or before November 1.
Overflow Parking	Floodwall Dependent	TBD
Fort McClure Open	on-going, with detours	on-going, with detours